RIA briefing: The status of the 2019 RNEP projects and other enhancement schemes 21 October 2022



Contents:

Introduction Page 1
 Background to the RNEP Pages 1-2
 RIA assessment of the 2019 RNEP projects Pages 2-10
 Other enhancement schemes Pages 10-14

1. Introduction

In 2019 the UK Government published a list of 58 rail enhancement projects in what was then a new Rail Network Enhancements Pipeline (RNEP) report.

There are significant benefits in setting out a transparent pipeline of rail projects. It gives companies the confidence to take investment decisions — anticipating the skills, capabilities, technologies that will be needed, and where these will need to be deployed. It is also essential to get best value for money from projects: a healthy supply chain that is ready to undertake work will result in the most efficient and appropriate responses. So RIA, on behalf of its members, consistently calls on Government to make clear, long-term commitments in the rail sector that provide transparency and predictability.

This briefing contains an analysis of progress on the 58 projects in the original RNEP, conducted for members of the Railway Industry Association (RIA), as well as for any other interested parties in the wider UK supply chain. It categorises our understanding of the current status of key rail projects, and is based on publicly available information, aiming to gather all relevant information in one place to provide an overview of decisions so far and highlight where the big uncertainties are. There are, unavoidably, gaps in the picture where decisions on schemes or funding levels are yet to be announced.

Section 2 of this document is a reminder of the RNEP process, Section 3 reviews the current status of the 58 projects included in the 2019 RNEP, and Section 4 identifies projects which have been announced since the 2019 RNEP.

2. Background to the Rail Network Enhancements Pipeline (RNEP)

In 2018, the UK Government announced plans to move investment decisions for rail enhancements receiving funds from central government in England and Wales away from the five-year funding cycle for which Network Rail still receives funding for Operations, Maintenance and Renewals (OMR). The idea behind the RNEP was to "create a rolling programme of investment which focusses on delivering real benefits for passengers, freight users and the economy."

¹ https://assets.publishing.service.gov.uk/government/uploads/system/uploads/attachment_data/file/953967 /rail-network-enhancements-pipeline-document.pdf

The governance of the RNEP involves different "decision gateways", which projects must pass through in order to receive funding from Government. This is illustrated below.

RNEP decision gateways (source: Department for Transport)



In October 2019, the UK Government then published a list of 58 schemes in development, showing where in the gateway process these schemes were. RIA welcomed this as an open and transparent way of sharing the forward pipeline of potential work. That same document also stated that "(the) list of schemes in development will be updated in future publications, on an annual basis". However, there has been no update since then.

3. RIA assessment of the current status of the RNEP projects


RIA has reviewed all projects listed in the 2019 RNEP and given them a rating, based on the extent to which there is certainty about the current (October 2022) status of the project – see the full list below. Due to the limited information available in the public realm, the analysis is inevitably incomplete and there are significant gaps in information on specific projects. If RIA members or suppliers have information to improve this analysis, please get in touch with Clara Wikforss in the RIA Policy team at clara.wikforss@riagb.org.uk.

The 2019 RNEP included 58 projects, and RIA have analysed them to give them either a green, amber, or red rating. RIA's rating indicates that:

- **Green**: scheme is complete, under construction or there is public information confirming that the project will be delivered;
- Amber: public information suggests the project development is progressing, but there is not yet certainty it will be delivered. In practice this usually means that the project is progressing towards a Strategic Outline Business Case or an Outline Business Case; and
- Red: no information about the status of the project; or there is a large amount of uncertainty over whether it is progressing (N.B. We have not identified any projects that have been formally cancelled, but would also include any such projects in this category).

Our analysis shows that there are:

- 18 Green projects;
- 21 Amber projects; and
- 19 Red projects.




This analysis shows that there has been significant progress on many of the RNEP schemes, with evidence of them progressing towards design or delivery. Indeed, some of the projects have already been delivered. However, the 19 red and 21 amber entries highlights the significant uncertainty and the need for Government to provide an update on the status of these schemes.

While tracking the status of the projects through the decision gateways is difficult, there is even less publicly available information on the funding allocated to projects. RIA's rough analysis shows that approximately £6bn has been spent or announced so far. We have included the £2.9bn announced for the Transpennine Route Upgrade within the £6bn, but not the £9-11.5bn estimated to be required for the entire project.

The Government had committed to £10.4bn of total funding announced for enhancements in CP6, but has since revised down this amount and it is not clear exactly how much the budget now includes. However, it is not possible to directly compare with the value of funding announced for RNEP schemes, as some projects below will likely stretch beyond CP6. Additionally, other projects not included in the 2019 RNEP are also underway. Publicly available information on other schemes is summarised in Section 4.

The below figure illustrates that while we are aware of a significant amount of funding for green projects, we know little about the potential funding for amber projects, and almost nothing about the red projects.



The below table lists all of the 2019 RNEP schemes and their RIA rating. It includes the latest publicly available funding announcement as well as the latest overall update.

Project name	Region	2019 RNEP decision	Latest update about funding or spend	Latest update	RIA Rating
Leeds Station Capacity	Eastern	Initiate	£161m spent	£161m of upgrades were completed in January 2022 and the project was included in the Government's 2022 Growth Plan	
Wigan-Bolton Electrification	North West and Central	Initiate	£78m announced	On 1 September 2021 then Rail Minister Chris Heaton- Harris announced £78m of funding	
East Coast Digital Programme	Eastern	Develop	<u>£1bn</u> announced	On 29 June 2022 then Transport Secretary Grant Shapps announced £1bn of funding	
Middlesbrough Station Capacity	Eastern	Develop	£34m required for the project	On 8 March 2022 planning approval was granted.	
Northumberland Line: Passenger Service Reintroduction	Eastern	Develop	<u>£34m</u>	In August 2022 NR said this was on target to be completed by December 2023	
Brighton Main Line	Southern	Develop	£15m spent	Delivered in Spring 2022	
Surbiton Congestion Relief	Southern	Develop	£6.7m required	Network Rail has said this is on target for delivery by November 2022	
Oxford Corridor Capacity Phase 2	Wales and Western	Develop	£161m announced	On 17 August 2022 then Rail Minister Wendy Morton announced £161m of funding	
St Albans Station Capacity	Eastern	Design	£6.8m announced	In July 2022 Network Rail resumed work on the scheme with a revised delivery target of January 2023	
Transpennine Route Upgrade	Eastern	Design	£2.9bn announced so far, with project budget being £9bn - £11.5bn	On 19 July 2022 then Transport Secretary Grant Shapps announced an additional £959m of funding	

	NI a vide		Government		
East West Rail	North West		has	Main construction work is	
Phase 2	and	Design	committed	due for completion in	
Tilase 2	Central		over £1bn of	<u>Spring 2024</u>	
			funding		
	North			On 11 March 2021 then	
Hope Valley	West	Design	£137m	Rail Minister Crhis Heaton-	
Capacity	and	Ü		Harris announced £137m	
5 111	Central			of funding	
Feltham	Cauthanna	Dasian	C100m	Network Rail expects to	
Resignalling Enhancement	Southern	Design	<u>£190m</u>	complete the final phase	
				by February 2024	
London Victoria				In July 2022 Network Rail	
Redevelopment	Southern	Design	<u>£30m</u>	shared plans for the £30m	
(Work Package 1 -			<u>announced</u>	project which is scheduled	
decongestion)				to finish in late 2023	
SE Franchise					
Stations	6 11			Completed in September	
Congestion Relief -	Southern	Design	£7.5m spent	<u>2021</u>	
Denmark Hill					
	Wales				
Bristol East	and	Design	£132m spent	Work was completed in	
Junction	Western	Design	L132III Spent	September 2021	
	TT COTCITI		£155m of		
South West Rail			funding has	Network Rail are delivering	
Resilience	Wales	Daaiaa	been	the scheme, with	
Programme - Parsons Tunnel	and	Design	announced	geotechnical works	
North Resilience	Western		for the SWRR	already being carried out	
North Resilience			<u>Programme</u>		
			£155m of	RIA understands that this	
South West Rail			funding has	has been renamed to	
Resilience	Wales		been_	'Dawlish to Holcombe Cliff	
Programme -	and	Develop	announced	Resilience' and that it is in	
Central Tunnels	Western		for the SWRR	detailed design, with	
Section Resilience			Programme	construction to being next	
			· · · · · · · · · · · · · · · · · · ·	<u>year</u>	
]			<u>£1.5bn</u>	On 6 October 2022	
London Liverpool			project with	Network Rail, MTR and	
Street passenger	Eastern	Initiate	£450 funded	Sellar announced plans for	
improvements			through a	the project, including	
(short term)			private sector	£450m of private sector	
	North		<u>partnership</u>	funding In July 2021 Network Rail	
Chiltern Train	West			stated this is in	
Lengthening	and	Initiate		development to be	
Lengthening	Central			implemented in 2024	
	CCITAT			implemented in 2024	

	1	1	ı	-
Cross-Manchester Capacity and Performance (Castlefield Corridor)	North West and Central	Initiate	£84m announced for this and other schemes, although this is just for short term improvements	On 11 March 2022 then Transport Secretary Grant Shapps announced £84m for this and other schemes
Power resilience on the WCML between Bushey and Euston	North West and Central	Initiate		In August 2022 Network Rail said this was on target for delivery by December 2023
Clapham Junction (long term)	Southern	Initiate	£35m announced	Network Rail reports £35m has been invested in works set to be carried out over 2022 and 2023
Clapham Junction (short term)	Southern	Initiate	£35m announced	Network Rail reports £35m has been invested in works set to be carried out over 2022 and 2023
SE Franchise Stations Congestion Relief - Lewisham	Southern	Initiate	£250m required (some already spent)	Network Rail says they are investing £250m in improving Lewisham station and the track and signalling through the area
Cardiff Central Station	Wales and Western	Initiate	£5.8m announced	On 21 August 2020 then Transport Secretary Grant Shapps announced that £5.8m had been released to TfW
London Paddington Station Congestion Relief	Wales and Western	Initiate	£1m earmarked by Network Rail for this and other projects	On 26 April 2019 Network Rail said it has set out £1m to improve facilities at London Paddington and other stations
North Wales journey time improvement (Wrexham - Bidston and N Wales ML)	Wales and Western	Initiate		In September 2021 TfW said that additional services are delayed by driver training issues
Severn Tunnel Junction to Cardiff relief lines upgrade	Wales and Western	Initiate	£2m announced for this and other schemes	On 21 August 2020 then Transport Secretary Grant Shapps announced £2m for this and other schemes

South Wales journey times improvement (Swansea to Cardiff)	Wales and Western	Initiate	£2m announced for this and other schemes	On 21 August 2020 then Transport Secretary Grant Shapps announced £2m for this and other schemes	
Cambridge South	Eastern	Develop		In August 2022 Network Rail said this was on target for delivery by March 2025	
Cumbrian Coast Capacity / Energy Coast Rail Upgrade	North West and Central	Develop		In May 2022 Network Rail submitted the business case for the project	
Redevelopment of Euston Conventional Station	North West and Central	Develop		On 25 July 2022 Network Rail published a tendering PIN seeking suppliers for the project	
South West Rail Resilience Programme - Parsons Tunnel to Teignmouth resilience	Wales and Western	Develop	£155m of funding has been announced for the SWRR Programme	Funding is yet to be secured for works to stabilise the cliffs. Ground investigations are being carried out, with proposals for further public discussions expected in Autumn 2022	
Harrogate station franchise capacity	Eastern	Design		In 2020 Network Rail said that further work was needed to accommodate the Class 800 services	
South East (Sussex and East London Line) Traffic Management Scheme	Southern	Design	<u>£30m</u>	In October 2018 network Rail awarded a contract for the scheme	
Metro West (Portishead element only)	Wales and Western	Design	£15.5m announced	In July 2022 DfT announced £15.5m of funding	
Stratford Station Passenger Capacity Project	Eastern	Initiate	£2m announced	£2m to develop plans was announced on 16 September 2021	
Skipton Colne	Eastern	Initiate		On 6 December 2021 then Rail Minister Chris Heaton- Harris said he could offer no assurance that the DfT will be able to prioritise further spending on the line	

Syston to Trent gauge enhancement	Eastern	Initiate		Rail Freight Group stated they do not know whether funding is available for this scheme in January 2022	
Birmingham Moor Street Capacity	North West and Central	Initiate		In July 2021 Network Rail stated that this is in development for CP7	
Dudley Port Station Capacity	North West and Central	Initiate			
Watford Junction Capacity Upgrade (Watford station)	North West and Central	Initiate		In August 2022 the mayor of Watford said that the project has been delayed	
West Midlands Train Lengthening	North West and Central	Initiate			
Bathampton to Bradford Junction W8 Gauge (Dundas Aqueduct)	Wales and Western	Initiate		In September 2018 Network Rail said this was in development but subject to funding from DfT	
Thames Valley Corridor Capacity Programme	Wales and Western	Initiate			
Ely Area Capacity Enhancement	Eastern	Develop	£13.1m funding announced for design options	Network Rail have confirmed that the Outline Business Case has been submitted to DfT in March 2022 and the funding will have to be confirmed in the RNEP.	
Haughley Junction, Suffolk	Eastern	Develop		On 14 May 2022 it was reported that a DfT spokesperson said that government is assessing the project and that the decision now rests solely with Whitehall.	
Robin Hood Line	Eastern	Develop		The IRP, published November 2021, stated that the line extension was going ahead	
Leamington to Coventry Capacity Enhancement (Birmingham Connectivity)	North West and Central	Develop		In July 2021 Network Rail said that funding was TBC but that the project was in development for CP7	

Solihull Corridor Capacity	North West and Central	Develop	Solihull Corridor improvements were included as one of the schemes to be fast-tracked in the Government's Growth Plan 2022, published 23 September 2022, but it is unclear which parts of the scheme the plan refers to and RIA
			understands it likely refers to the bus corridor
Holden Recommendations: Output 1 Waterloo International Resignalling	Southern	Develop	
London Victoria Redevelopment (Work Package 2 - Regeneration)	Southern	Develop	
Woking Capacity Enhancement	Southern	Develop	In April 2022 Woking Borough Council said that the DfT has not prioritised the Woking Area Capacity Enhancement scheme and that it will be revisited
GWML Freight Corridor / Gauge clearance Didctot - Bristol/Cardiff	Wales and Western	Develop	
Western Rail Access to Heathrow	Wales and Western	Develop	
Reading Independent Feeder (Power Supply)	Wales and Western	Design	In August 2022 Network Rail said that the delivery of the project was subject to change control

4. An update on other rail enhancements

There are a number of significant enhancement schemes that are progressing or under consideration which were not included in the 2019 RNEP.

If the RNEP were to be updated today, RIA recommends that it also includes the projects listed below. It is helpful to have clarity over the total volume of funding for enhancements, therefore RIA recommends that the schemes included in the pipeline for the £500m Restoring Your Railways fund also be included in an updated RNEP to provide a comprehensive picture. We have excluded HS2 from this analysis, given the scale and unique nature of the project.

Project name	Latest update	Latest update on funding
Midland Main Line Electrification Phase 3	This was included in the Integrated Rail Plan and Network Rail are currently delivering work and tendering for more.	The scheme includes £1.3bn of work
University Station (Birmingham)	Initial work was completed in summer 2022 with further redevelopment to follow	£12m announced with scope for a larger £56m project
Gatwick Station	Network Rail has stated that the new concourse is set to open 2023	In 2019 government announced a £150m investment. This is also cofunded by Gatwick Airport Ltd (£37m) and Coast to Capital Local Enterprise Partnership (£10m)
Thorpe Park	This was included in the government's Growth Plan 2022 as one of the projects to be accelerated.	
Ashford to Ramsgate journey time improvement (Phase 2)	In August 2022 Network Rail said this was on target for delivery by May 2023	
Northern Powerhouse Rail	Prime Minister Liz Truss said she would deliver NPR in full, and in October 2022 she confirmed that Bradford will get a new station and that Hull would be included in the scheme	The estimated cost is £17.2bn
The Integrated Rail Plan	The Integrated Rail Plan was published in November 2021, setting out £96bn of rail projects in the North and the Midlands	

Restoring Your Railway £500m fund – In June 2022 the Department for Transport published an update, setting out the status of the schemes being considered (the below list excludes the Northumberland line and Metro West which are both in the 2019 RNEP)

Reopened lines and new passenger services, Bolton- Radcliffe / Bolton-Bury	Developing towards a Strategic Outline Business Case	
Reopened lines and new passenger services, Consett- Newcastle	Developing towards a Strategic Outline Business Case	
Reopened lines and new passenger services, Gainsborough - Barton	Developing towards a Strategic Outline Business Case	
New Station at Langport and Somerton, Castle Cary - Taunton	Developing towards a Strategic Outline Business Case	
Reopened lines and new passenger services, Wareham - Swanage	Developing towards a Strategic Outline Business Case	
New station at Beeston Castle and Tarporley, Crewe - Chester	Developing towards a Strategic Outline Business Case	
Enhanced existing passenger services, Preston - Blackpool South	Developing towards a Strategic Outline Business Case	
New Station at St Anne's Park, Bristol Temple Meads - Bath Spa	Developing towards a Strategic Outline Business Case	
New Station at Waverley, Sheffield - Chesterfield	Developing towards a Strategic Outline Business Case	
Reopen the Gaerwen – Amlwch line, Anglesey to passenger services	Developing towards a Strategic Outline Business Case	
Reopen the Ashton - Stockport line to passenger services	Developing towards a Strategic Outline Business Case	
Reopen the Askern Branch line	Developing towards a Strategic Outline Business Case	
Reinstate the Beverley - York line	Developing towards a Strategic Outline Business Case	
Reopen Corsham Station	Developing towards a Strategic Outline Business Case	

Reopen the Darlington	Developing towards a Strategic	
- Weardale line to	Outline Business Case	
passenger services		
Reopen the		
Middlewich line to	Developing towards a Strategic	
passenger	Outline Business Case	
services		
Reopen the Oswestry -	Developing towards a Strategic	
Gobowen line	Outline Business Case	
Reopen the		
Rawtenstall - Buckley	Developing towards a Strategic	
Wells line	Outline Business Case	
to passenger services		
Reopen the Don Valley		
line to passenger	Developing towards a Strategic	
services	Outline Business Case	
Reopen the Stoke –	Developing towards a Strategic	
Leek line	Outline Business Case	
Reopen Stonehouse Bristol Road station	Developing towards a Strategic	
	Outline Business Case	
Reopen the Tavistock	Developing towards a Strategic	
to Plymouth line	Outline Business Case	
Mablethorpe and	Developing towards a Strategic	
Firsby	Outline Business Case	
Aldridge Line Harmada	Progressing past a Strategic	
Aldridge Line Upgrade	Outline Business Case	
To reinstate the		
Fleetwood Railway	Progressing past a Strategic	
Line	Outline Business Case	
To reintroduce		
passenger services on		
the	Progressing past a Strategic	
Barrow Hill line	Outline Business Case	
between Sheffield and		
Chesterfield		
To reintroduce		
passenger services on	Dragracing past a Strategic	
the	Progressing past a Strategic Outline Business Case	
Leicester to Burton	Outline Business Case	
(Ivanhoe) line		
To re-open the Meir		
station between	Progressing past a Strategic	
StokeOn-Trent and	Outline Business Case	
North Staffordshire		
To introduce		
passenger services on		
the	Progressing past a Strategic	
Waterside line	Outline Business Case	
(between Totton and		
Hythe)		
		1

To re-open Wellington and Cullompton stations	Progressing past a Strategic Outline Business Case	
To reinstate rail access to Devizes via a new station at Lydeway	Progressing past a Strategic Outline Business Case	
New Station at Ferryhill, Ferryhill - Stocktonon-Tees	Progressing past a Strategic Outline Business Case	
Mid Cornwall Metro (Restoring direct services between Newquay, St. Austell, Truro and Falmouth)	Progressing past a Strategic Outline Business Case	
Deeside Station	Progressing past a Strategic Outline Business Case	
Haxby Station	Progressing past a Strategic Outline Business Case	
Dartmoor Line	Delivered in November 21 with an enhanced service introduced in May 2022.	
Marsh Barton Station	Currently in construction with delivery set for 2023.	
Thorpe Park Station	Delivery scheduled for March 2024.	
Thanet Parkway Station	Currently in construction with delivery set for 2023.	
Edginswell Station	Delivery scheduled for March 2024.	
St Clears Station	Delivery scheduled for March 2024.	
White Rose Station	Currently in construction with delivery set for 2023. This is also included in the government's 2022 Growth Plan for projects which will be accelerated.	

For further information on this analysis, please contact Senior Policy Executive Clara Wikforss on <u>clara.wikforss@riagb.org.uk</u> and 020 7201 0777.