
Overview: Bathampton Temporary Period of Disruption – 18 July - 1 September 2015






Benefits
Delivers route clearance:
Enables OLE installation along mainlineClears crucial diversionary route
Comprises key step in Great Western Route Modernisation, resulting in Super Express Trains:
 Increased capacity Reduced journey time Improved passenger experience Enhanced reliability

Key figures			
10.25	Miles total track renewal		
860mm	Deepest dig (Box Tunnel)		
1973	Last comparable Western mainline possession Last track renewal in Box Tunnel		
£50m+	Total value of works		
163,650	Tons of spoil	1,394	Tons of pea shingle
98,889	Tons of ballast	1,420	Tons of sand
22,914	Concrete sleepers	228	Engineering trains
6	Conservation areas (plus 1 World Heritage Site, 3 SSSI, 12 listed structures)		

Resources	
Engineering trains	228 trains – all resourced and planned
Wagons	Resourced – handling at Westbury planned
Spoil	Plan confirmed using Westbury
Ballast	Plan confirmed using Hinksey
Materials	All resourced and planned
Tampers	46 shifts covered by 8 tampers 3 contingency tampers resourced
Contingency locos	Box – loco & driver at Swindon Bathampton – loco & driver at Stoke Gifford
Route proving loco	Loco and driver resourced



Resource

provision

National Supply Chain ownership of plans for trains, wagons, ballast, spoil and

materials (including contingencies), lock down and shared well in advance